



Town Manager's Report for June 20 – 24, 2016

Items to report on this week include the following:

Planning/ Building/ Engineering Update:

The City **Engineer's Report** is attached. Items in **red text** show updates in status from the prior report.

Public Safety Update:

The **Sheriff's** weekly report is attached.

I met with **Deputy John Prado** today to discuss law enforcement service expectations. Deputy Prado is a fully trained and seasoned [Santa Clara County Sheriff's](#) deputy who is being assigned to the Town on a .7 FTE basis to provide additional law enforcement services including traffic law enforcement, neighborhood police patrols and crime prevention.

Administrative Services Update:

Staff met with the Town's **new auditor** to begin discussion on fund merge, per 2016/17 budget discussion, and the Westwind Barn audit. Municipal auditing services provider [Maze & Associates](#) agreed on the fund consolidation methodology and process. Maze is also interested in completing the agreed-upon procedure audit of Westwind Barn in conjunction with Town's audit process. The Westwind Barn audit is budgeted at \$5,000 and Maze & Associates will provide Staff a quote.

Staff met this week with [ABAG PLAN](#), the Town's risk management and insurance service provider. The purpose of the meeting was to review and adopt the 2016-17 actuary report, 2014-15 audit report, 2015-16 financial update, 2016-17 budget and allocation, and designate committee members for 2016-17.

Overall, the PLAN is financially healthy and has a projected SIR fund of \$19.6 million. This allows the PLAN to reduce its funding level from 90% of total claim liability to 60% in 2016-17, reducing the overall plan contribution cost. Excess (SIR) reserves have been used to reduce overall risk to the entire PLAN pool, such as adding excess coverage from \$2.5 Million to \$15 Million. With the reduction in average loss in the last 5 years and no change in payroll, the Town's liability for 2016-17 is budgeted at \$69,350, a reduction of 28% or \$27,058 compared to 2015-16 premium cost. Premium cost distribution is calculated based on projections in January and is based on 5-year loss history and 5-year payroll history. The final premium cost is adjusted based on actual payroll information at the end of each fiscal year.

For 2016-17, the \$69,350 premium cost will increase when the Town fills its two new full-time positions, Recreation Specialist and Maintenance Worker I. Staff will be preparing an insurance update memo for the July Finance & Investment Committee meeting and will be added to the weekly report once completed.

Parks and Recreation Update:

Transportation Options for Seniors in Los Altos Hills was held on Thursday, June 23rd from 11:00 am – 1:00 pm. There was a total of **56 attendees** (mostly Town residents) and presenters from VTA, El Camino RoadRunners, Chamber of Commerce and Uber. Photos from the event can be viewed [here](#).

Victoria Dye Equestrian ran their second week of Summer Riding Beginner 2 Camp with 14 campers. Photos can be viewed [here](#).

The **Senior Programming** group will holding their third meeting Tuesday, June 28th from 9:30-10:30am in the kitchen.

Vines and Wines Committee will be holding a meeting on Tuesday, June 28th at 10:30am in the kitchen.

The **4th of July Parade** will be happening on Monday, July 4th everyone will be gathering at Town Hall at 9:30am and the parade will start at 10:00am and conclude at Gardner Bullis. At Gardner there will be a coffee cart, sodas and ½ of the watermelon will be donated from Milk Pail. We hope you will join us in your **red**, **white** and **blue**.

Thanks.

Carl

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
1	I-280/Page Mill Interchange	<p>(11-20-15) Staff met with County, Caltrans, VTA, and Palo Alto to discuss implementing the interim plan that the County had prepared to improve bicycle travel through the interchange. Caltrans stated that they would need 2.5 to 3 years before anything can be implemented, which everyone agreed was too long, County indicated that they do not have any funds, VTA and Palo Alto indicated that they would check to see if there are funds that can be used. Town staff indicated that if other agencies are contributing to the cost of the project, we would recommend that LAH also provide some financial support. (11-25-15) Mayor sent letter to County Board of Supervisors requesting that they make it a high priority to implement improvements on Page Mill Road to facilitate safer bicycle travel through the interchange. (12-11-15) Staff checking with County to see if VTA and/or Palo Alto has provided any update on possible funding for implementing an interim plan on Page Mill Road. (12-18-15) County indicated that VTA may be able to provide \$250k for the project. County is estimating the cost may be about \$450k and is looking for possible grant funds. Staff also met with Palo Alto staff and they are reviewing the County's concept interim plan and will likely be providing comments. (1-8-16) VTA has identified \$250K in leftover Measure B funding and is going to the VTA committees in January to start the process of allocating this funding to the County's interim plan. County staff will also apply for \$150K in TFCA grant funding. With an estimated cost of \$480k for design and construction, County is about \$80k short. County may be reaching out to Los Altos Hills and Palo Alto for cost sharing. (1-15-16) The staff attended the VTA TAC meeting and supported the allocation of \$250,000 of measure B fund for the County's interim plan. The committee voted unanimously to approve the allocation of funds. (1-22-16) County to set up meeting to discuss design of interim plan. (1-28-16) Stakeholders meeting scheduled for week of February 8th to discuss design of interim plan. (2-12-16) Stakeholders met to discuss ideas for the interim plan. County will be hiring design consultant to develop the draft plans for the public input process. County will also be working with VTA to apply for grant funding. (3-25-16) A community meeting has been scheduled for April 20, 2016. County also setting up a working group meeting for early April. (4-8-16) Staff attended a working group meeting on 4-7-16 to discuss options for presentation. (4-22-16) Community meeting was held on 4-20-16 with good attendance. County will review input received from the public. (5-27-16) Staff meeting with County and other stakeholders at the site to look at site distance issues. (6-10-16) County working on revised concept plan based on site visit. (6-23-16) County prepared draft layout for the interim improvements for review. County scheduling another meeting with stakeholders.</p>

Last Updated on 6/23/2016

Tasks	Project Name	<u>Latest Status</u>
2	2016 Sanitary Sewer Repair and Rehabilitation Project	<p>(3-25-16) Project has been advertised and bid opening is scheduled for 4-12-16. Project is scheduled to be presented to Council in May for award of contract. List of repair segments is attached. (4-8-16) Staff released an addendum to modify segments in the base bid and alternate bid. (4-14-16) Bids were received from 2 contractors. Award of contract to be presented at the May 19 Council meeting. (5-20-16) Council authorized the award of the construction contract at the May 19 council meeting. (5-27-16) Award documents have been sent to the contractor. Staff waiting for bonds and insurance paperwork. (6-10-16) Staff received bonds and insurance paperwork. Staff reviewing. (6-16-16) Review of bonds and insurance has been completed. Staff working on scheduling a pre-construction meeting with the contractor.</p>
3	Miranda Road Path	<p>(11-20-15) Bids were opened on November 18, 2015. Apparent low bid amount is \$155,633.50. (12-4-15) Project will be presented to Council at their December meeting for authorization to award project. (12-18-15) Council continued the project to the January council meeting. Council wanted staff to reach out to the property owners to make them aware of the potential impact from the pathway installation and they also wanted to get input from the pathway committee. (1-8-16) Staff met with neighborhood representative and provided update on council action. Per council direction, authorization to award for construction will be brought back to council at the January meeting. (1-15-16) Staff sent letter to all the residents on the west side of Miranda Road notifying them that parking would not be allowed on the path if constructed and that certain properties may be subject to a pathway in-lieu fee in the future. (1-22-16) Pathway committee will be discussing their priority for Miranda Path at their 1-25-16 meeting. Item will be discussed at the 1-27-16 Council meeting. (1-28-16) Council authorized award of the construction contract at the January council meeting. Staff sent award letter to contractor. Contractor to provide bonds and insurance paperwork for Town staff to review. (2-5-16) Contractor submitted bonds and insurance paperwork. Staff reviewing. Contract being executed. (2-12-16) Staff to set up pre-construction meeting with contractor. (2-25-16) Preconstruction meeting scheduled for March 1, 2016. (3-3-16) Staff had pre-construction meeting with contractor and inspector. Contractor tentatively scheduled to begin work on March 14 depending on weather. (3-11-15) Contractor sent letters to residents notifying them of the construction. (3-18-16) Construction is in progress. Contractor working on vegetation clearing. (3-25-16) Contractor working on retaining walls and a utility conflict was discovered. Staff working with contractor to resolve. (4-8-16) Contractor working on ramp layout. (4-14-16) Retaining walls and pathway work in progress. (4-22-16) Staff working with contractor to resolve some resident concerns. (4-29-16) Contractor working to complete the path week of May 2nd. Staff will perform inspection and develop punchlist as needed. (5-6-16) Staff working with contractor on change order issues and correcting some unacceptable work. (5-13-16) Staff to meet with contractor week of May 16th to discuss unacceptable work and change orders. (5-20-16) Staff working out construction issues with the contractor.</p>

Last Updated on 6/23/2016

Tasks	<u>Project Name</u>	<u>Latest Status</u>
4	O'Keefe Lane and Vista Serena Drainage (Creek Clearing)	(5-17-13) Project awaiting funds. (11-21-14) Creek Clearing will required permits from Department of Fish and Game, Regional Water Quality Control Board, Army Corp. of Engineers, and perhaps other agencies. Staff continues to monitor and perform temporary mitigation. (9-25-15) Staff will inspect and prepare for upcoming rains. (3-18-16) Area performed well during the rains.
5	Townwide Pathway and Roadway safety inspection program	(10-4-13) For the month of September 2013, staff performed corrective action on 20 potential liability issues identified by routine inspections. (11-15-13) For the month of October 2013, staff performed corrective action on 40 potential liability issues identified by routine inspections.(1-3-14) For the month of December 2013, staff performed corrective action on 18 potential liability issues identified by routine inspections. (2-28-14) For the month of January 2014, staff performed corrective action on 13 potential liability issues identified by routine inspections. (3-7-14) For the month of February 2014, staff performed corrective action on 5 potential liability issues identified by routine inspections. (6-6-14) For the months of April and May 2014 staff performed corrective action on 27 potential liability issues identified by routine inspections. (8-29-14) For the month of June staff performed corrective action on 11 potential liability issues identified by routine inspections. (9-19-14) For the month of July and August staff performed corrective action on 44 potential liability issues identified by routine inspections. (10-24-14) For the month of September staff performed corrective action on 8 potential liability issues identified by routine inspections. (1-9-15) For the months of October to December staff performed corrective action on 8 potential liability issues identified by routine inspections.(2-13-15) For the month of January staff performed corrective action on 9 potential liability issues identified by routine inspections. (7-17-15) Staff training intern to perform inspections. (7-23-15) Intern doing inspections and working with field crew to address. (7-31-15) Town staff looking for dead pine trees and sending notices out as appropriate. (8-21-15) Tree notices being sent to property owners. (9-4-15) Staff completed sending dead tree notices identified by arborist. Staff also met with Fire district regarding the dead trees. (9-18-15) Town staff working with the Fire District and the district's consultant has just about completed a large project of removing several large hazardous trees near Purissima Park. Work involved large cranes, traffic control, closing parking lots, coordinating with park users, and working with property owner. (9-25-15) For the months of February to September staff performed corrective action on 43 potential liability issues identified by routine inspections. (1-8-16) For the months of October to December staff performed corrective action on 12 potential liability issues identified by routine inspections. (6-10-16) Staff looking into mobile app data collection to streamline maintenance identification and repair. (6-16-16) Staff to meet with vendor to discuss no cost testing of electronic forms.
6	Robleda Road Pathway (Fremont to Beatrice) (Project #4)	(8-10-12) Permits have been received from various regulatory agencies. Waiting for funding. (11-21-14) Estimated project cost is over \$600,000. Staff had previously provided some additional signage and shifted the roadway slightly to increase the pathway width. Staff continues to look for possible grant funds. (1-23-15) Staff provided information to Pathway Committee chair. (3-5-15) Committee chair requested hard copies of the drawings for their use to discuss possible grant funding. Staff provided drawings. (4-29-16) Pathway committee to prioritize this project among other pathway projects.

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
7	Sewer Operations	<p>(9-18-15) West Bay's August report to their board for LAH activities is attached. The sewer system assessment and status update report is attached. Council authorized the City Manager to execute an agreement with V.W. Housen and Associates to provide staff augmentation services to the Town. (9-25-15) Staff working with Town's sewer contractor and consultant to prepare presentation for Council. (10-2-15) Presentations will be provided to Council at their October meeting. (10-9-15) Staff working with West Bay and V.W. Housen on Council presentation. (10-16-15) The August status update of sewer activities is attached. (10-30-15) Response to comments from interested resident is attached. (11-5-15) West Bay's September report to their board for LAH activities is attached. (11-13-15) The August 2015 summary of O&M activities is attached. (12-4-15) The September status update of sewer activities is attached. (12-18-15) The October 2015 summary of O&M activities is attached. (1-22-16) The November 2015 summary of O&M activities is attached. (2-5-16) The October status update of sewer activities is attached. (2-19-16) The November status update of sewer activities is attached. Staff also provided responses to questions from the public regarding flow monitoring, SSO's in November, 2015 Sanitary Sewer Repair and Rehabilitation project, and the September status update of sewer activities. (2-25-16) The December 2015 summary of O&M activities is attached. The November status update of sewer activities is attached again with the appropriate attachments. (3-3-16) Staff will be providing council with a status update on sewer system activities at the March 21 council meeting. (3-11-16) Staff working on council presentation for the March meeting. Staff prepared a memo to Council responding to comments from a member of the public regarding the 2015 Sanitary Sewer Repair and Rehabilitation project. The December status update of sewer activities is attached. (3-18-16) The January 2016 summary of O&M activities is attached. (4-14-16) SSMP will be presented for re-adoption at the May 19 Council meeting. (4-22-16) The February 2016 summary of O&M activities is attached. (4-29-16) Root foaming of approximately 10 miles of line in progress. The January 2016 status update of sewer activities is attached. (5-20-16) The Sanitary Sewer Management Plan update was approved by Council at the May 19 meeting. Staff working on posting it on the Town's new website. (5-27-16) The March 2016 summary of O&M activities is attached. (6-3-16) The Town's Sanitary Sewer Management Plan has been posted on the Town's website. The February 2016 status update of sewer activities is attached. (6-10-16) The April 2016 summary of O&M activities is attached. Root foaming has been completed. (6-23-16) Pipe patch work for 12 locations currently underway.</p>

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
8	Wet weather flow monitoring	<p>(12-19-14) Due to the amount of wet weather we had recently, there is an opportunity to obtain good wet season sewer flow data. Staff will propose to obtain approval for the City Manger to authorize flow meter installation prior to a storm event. (1-9-15) Staff will be requesting Council approval at the January meeting. (1-16-15) Council authorized City Manager to execute necessary agreements for flow meter installation. (1-15-16) Staff and consultant monitoring the weather for flow meter installation. (1-22-16) Flowmeters will be installed end of January but monitoring period will begin at the start of a significant rain event. (1-28-16) Meter installation in progress. (2-5-16) Meters have been installed. (2-12-16) Staff continues to monitor weather forecast. (3-11-16) Flow monitoring in progress. (4-8-16) Consultants removed the flowmeters and are downloading the data. (5-6-16) Staff should be receiving flow data for review within two weeks. (5-27-16) Staff following up with consultant to check on the status of the flow data. (6-3-16) Staff received draft flow data from the consultant for review. Consultant working on report. (6-16-16) Staff received draft report for review.</p>

Last Updated on 6/23/2016

Tasks	Project Name	Latest Status
9	Erosion on Page Mill Road near Baleri Ranch Rd	<p>(4-24-15) Consultant prepared permit applications for submittal. Staff reviewing permit applications for outside regulatory agencies. (5-1-15) Staff provided comments on applications. Consultant finalizing application for Town signature. (5-8-15) Applications to regulatory agencies have been submitted for review. (5-22-15) Comments from Regional Water Quality Control Board received. Consultants working on addressing comments and continuing to work on CEQA documents. (5-29-15) Still waiting for comments from other agencies. (7-23-15) Consultant prepared revised vegetation plan to address RWQCB comments for incorporation into CEQA document. (8-14-15) Draft CEQA document has been submitted. Staff reviewing. (9-4-15) Staff comments sent to consultant. (9-11-15) Consultants incorporating staff comments on the environmental document. (9-25-15) CEQA document to be released for public comment within a week or two. (10-9-15) Additional minor comments to be addressed in the CEQA document. Schedule for 30 day public review is planned for mid-October to mid-November. (10-16-15) Public commenting period to start on October 21, 2015. (10-23-15) The environmental document has been filed, recorded, and noticed for public comment. (11-5-15) Environmental document has been posted on Town's website. (11-25-15) Initial study and Mitigated Negative Declaration will be presented to Planning Commission at their December meeting. (12-4-15) Planning Commission voted to recommend approval of the Initial Study and Mitigated Negative Declaration. (12-11-15) Initial Study and Mitigated Negative Declaration to be presented to Council for approval at the January meeting. (1-28-16) Council approved the Initial Study and Mitigated Negative Declaration at the January meeting. Consultant to contact Regional Water Quality Control Board to discuss permitting. (2-12-16) Consultant submitted a letter to RWQCB regarding some of their comments. RWQCB staff to review and respond. (2-25-16) RWQCB staff indicated that the revised plans look much better. Consultant scheduled to discuss project with RWQCB staff week of 2-29-16. (3-11-16) Consultant working with Army Corp of Engineers to clarify scope of project. (3-18-16) RWQCB is requesting additional mitigation measures to be included in the project. (3-25-16) Staff met with consultant on-site to discuss possible mitigation proposal to the RWQCB and strategy for moving the project forward in the permitting process. (4-14-16) Additional information provided to US Army Corp of Engineers for their review. (4-29-16) US Army Corp. is requesting informal consultation with US Fish and Wildlife Service. (5-13-16) Consultant trying to contact Army Corp. for status update. (6-3-16) US Fish and Wildlife Service has assigned a staff member and is reviewing the project. (6-23-16) US Fish and Wildlife Service has approved the project. Waiting for US Army Corp to approve.</p>
10	VTA Bicycle Expenditure Plan applications	<p>(12-14-12) Staff to work on application to add Nicholson Path Extension and Fremont Road Bike path phase 2 to the Bicycle Expenditure Plan. Applications due 1-31-13. (2-1-13) Applications have been submitted and received by VTA. (3-22-13) Staff provided supplemental information to VTA regarding Hale Creek Path in an effort to secure additional points to qualify to be in the BEP. (4-3-13) All submitted projects were approved to be added to the new BEP. (4-11-13) Hale Creek path and Fremont Road Safe Route to School phase 2 are now on the BEP.</p>

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
11	El Monte/I-280 interchange	<p>Traffic Safety Committee had some concerns about the stop sign and alignment of the northbound El Monte/I-280 off-ramp. Staff contact CalTrans to discuss. The Stop sign was requested by the Town in 2003, however, there is still a high number of accidents. Town staff worked with CalTrans to improve the safety concern. CalTrans requested funds under their SHOPP program and \$1.2 million was approved to realign the off-ramp so that it comes in more perpendicular to El Monte. TSC supports the proposed realignment. (3-1-13) Tentative schedule is to do the design in 2015 and construct in 2016/2017. (8-22-14) Project study report has been provided by CalTrans. Staff reviewing. (8-29-14) Staff to provide update at an upcoming City Council meeting. (9-19-14) Staff to provided an update to council. Any proposed construction would not likely begin until 2017. (9-26-14) Staff provided update to Traffic Safety Committee. (10-17-14) Staff provided an update to City Council at the 10-16-2014 meeting. (3-27-15) Caltrans has this project scheduled for construction in 2017. Staff trying to get more details from Caltrans. (4-3-15) Caltrans working on paperwork to begin design work. Per Caltrans, construction is still scheduled for 2017. (11-25-15) Per Caltrans, they expect to have project plans sometime around September 2016. (4-14-16) The California Transportation Commission approved the project. Estimated cost is \$1.6 million.</p>
12	Robleda and Purissima intersection study	<p>(4-22-16) Agreement with consultant executed. (4-29-16) Work underway. (5-6-16) Data collection and analysis being performed. (5-20-16) Data collection completed and draft report submitted. Staff reviewing draft report. (5-27-16) Report has been completed and will be shared with the neighbors for discussion. (6-3-16) Report has been received by the neighbors. Staff setting up meeting to discuss report with the neighbors.(6-10-16) Staff to meet with neighbors on 6-13-16 to discuss the traffic consultant's technical memo. (6-16-16) A few neighbors attended the meeting at Town Hall. Staff discussed the report, answered questions and explained the process. Staff indicated that a three way stop sign is not recommended by staff as it does not meet the warrant analysis. Neighbors to discuss and decided what concept they have support for and get back to staff.</p>

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
13	Hale Creek/Magdalena connector Path	<p>(9-11-15) Design of path from Magdalena to the Bob Stutz path is underway. (9-18-15) Staff received plans from designers for review. Plans sent to the Pathway Committee for review and comment. (9-25-15) Awaiting comments from pathway committee. (10-2-15) Staff confirming if there are any comments from the Pathway Committee. (10-16-15) Staff working with design engineer to verify appropriate agency approval/documentation needed to complete pathway. (10-23-15) Staff working on sketch to obtain additional easement from Cal Water. (10-30-15) Staff to work with CalWater to obtain additional easement for pathway. (11-13-15) CalWater reviewing easement request. (12-11-15) CalWater district manager staff has returned after a leave of absence and will be reviewing the easement request. (1-8-16) Additional information provided to CalWater. (1-15-16) Staff spoke to CalWater and clarified the need for the easement. (1-22-16) CalWater real estate attorney has some comments on the easement language. (1-28-16) City attorney office to discuss comments with CalWater attorney. (2-5-16) Staff working on obtaining some field survey stakes to look at alternatives. (2-19-15) CalWater attorney preparing a proposed amendment. (2-25-16) Alternate path layout to avoid need for additional CalWater easement is possible with encroachment onto CalTrans R-O-W. Staff to work on encroachment permit application to CalTrans. (3-3-16) Staff completed encroachment permit application and submitted to Caltrans for review and approval. (3-11-16) Caltrans encroachment permit section did not receive application. Staff resent application, waiting for confirmation. (3-18-16) Staff resent electronic and hard copy of encroachment permit application to Caltrans. (3-25-16) Caltrans reviewing encroachment permit application and has questions. Staff working on addressing Caltrans concerns. (4-8-16) Staff sent new photos and additional details to Caltrans to clarify questions. Caltrans reviewing. (4-22-16) Caltrans headquarters is reviewing. (5-13-16) Caltrans is requiring an exception request to allow construction of a pedestrian facility passing through an access-controlled off-ramp fringe area. Staff to work on exception request. (5-20-16) Staff reviewing sample request from another agency. (6-10-16) Staff to complete and file environmental document with County Recorder's office. (6-23-16) Environmental document has been filed with County Recorder's office.</p>
14	Emergency communication antenna	<p>(7-19-13) Staff met with Jim Abraham to discuss requirements for emergency antenna. Height needs to be 100 feet above ground. Staff to research antenna poles/towers and cost for installation. (8-9-13) Staff meet with antenna tower contractor to obtain budgetary cost information. (8-16-13) Rough cost estimate provided to Jim Abraham.</p>
15	Long Range Trash Management Plan	<p>(1-31-14) Staff prepared and submitted the Town's Long Term Trash Management Plan for submittal to the water board. (2-6-14) Plan has been submitted and is on the Boards website.</p>

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
16	Open Space Stewardship	<p>(1-15-16) Draft grazing recommendation memo has been received from the consultant. Staff and committee reviewing. (1-28-16) Staff met with Open Space Committee and Acterra to get an update on activities and to discuss contract extension. Acterra to submit proposal to Town. (2-5-16) Acterra submitted a three year proposal for staff to review. (2-12-16) Open Space Committee also reviewing proposal and will provide recommendation. (3-11-16) Staff discussed schedule with members of the OSC. (3-25-16) OSC supports the proposal from Acterra and will be presenting the project to Council at the April meeting. (4-8-16) Council approved 2 month extension to Acterra's contract to align with the fiscal cycle. Contract renewal will be discussed with the budget. (4-14-16) Staff working with Acterra and Open Space Committee for proposed longer term contract. (4-22-16) Acterra 2 month extension has been executed. Proposed longer term contract will be discussed with the upcoming budget. (4-29-16) Open Space Committee and Acterra to present project for funding at the joint Council/FIC meeting on May 31. (5-13-16) Open Space Committee discussed Acterra's three year contract proposal for restoration activity and the committee is in support of the proposed contract. (5-20-16) Acterra's quarterly report for January to April 2016 is attached. (5-27-16) Acterra completed their second year of stewardship services. Acterra's final report for May 2015 to April 2016 is attached. (6-3-16) A three year restoration program and a one year maintenance and education service agreement will be presented to Council at their June meeting. (6-23-16) Contract with Acterra has been approved. Contract being executed.</p>
17	Drainage improvement at Newbridge	<p>(8-28-15) Staff identified a drainage problem on Newbridge. Staff working on getting quotes to prepare a design. (9-4-15) Staff in process of meeting designers. (9-11-15) Designers working on proposals. (9-18-15) Staff received one proposal and still waiting for one more. (9-25-15) Staff received two proposals and is working on agreement for consultant. (10-9-15) Designer to provide schedule for design work. (10-23-15) Survey work completed, design underway. (10-30-15) Preliminary design scheduled to be submitted mid November for staff review. (11-5-15) Design in progress. (11-20-15) Staff to follow up on status of preliminary design submittal. (11-25-15) Staff received preliminary plans for review. (12-4-15) Staff received a revised preliminary design package and is in the process of reviewing the documents. (12-18-15) Comments on the design have been provided to the designer to incorporate. (1-22-16) Staff checking on possible utility conflict for proposed storm drain improvements. (2-5-16) Consultant working on finalizing the design and estimate. (2-12-16) Consultant submitted design and estimate for Town to review. Staff Reviewing. (2-19-16) Design is complete. Staff waiting for final hard and soft copies. (3-3-16) Project will be advertised at the same time as the 2016 Townwide pavement rehabilitation project. (4-29-16) Budget request for construction will be made for this project. (6-3-16) Project will be advertised on 6-8-16. (6-10-16) Project has been advertised. Bid opening scheduled for 6-30-16.</p>
18	P-TAP Round 17 grant funds	<p>(10-9-15) Staff working on application for grant funds. (10-30-15) Staff completed and submitted grant request. (12-11-15) Results of grant request should be available in early 2016. (1-22-16) Town did not get selected to receive the grant. (1-28-16) Town will re-apply next year for grant.</p>

Last Updated on 6/23/2016

Tasks	Project Name	<u>Latest Status</u>
19	Town Cupola Restoration	<p>(2-13-15) Restoration work in progress. (2-27-15) Restoration work completed. Cupola to be bolted in place. Staff working with History committee member on a time capsule. (3-5-15) Staff met with contractor to discuss minor items to complete. (3-20-15) Project completed. History committee members working on a time capsule that would be placed inside the cupola. (5-22-15) Council approved the wording for a plaque at the May 21, 2015 Council meeting. (8-14-15) Plaque received. (8-21-15) Staff working on getting a stand to mount the plaque. (10-2-15) Staff has contractor on board. Plaque stand being made. (10-9-15) Stand being painted. (10-16-15) Plaque stand completed. Town staff preparing for installation. (10-23-15) Cupola plaque has been installed. (11-20-15) At the request of the history committee, staff verified that the proposed time capsule will fit inside the Cupola. (12-18-15) Time capsule has been purchased by the history committee. (4-8-16) History committee collecting items for the time capsule. (5-20-16) Time Capsule Ceremony scheduled for June 16 at 5:30pm. (6-23-16) Time capsule has been placed in the Cupola.</p>
20	I-280 Repaving	<p>(12-13-13) Staff contacting CalTrans again to see if they have an update on when I-280 within Los Altos Hills will be scheduled to be repaved. (12-20-13) E-mail received from Jeremy Dennis discussing the CalTrans process. By fall of 2014 Caltrans will decide which projects will be included in the 2016 SHOPP program for bidding in 2018-19. Not sure if a section of I-280 within LAH will be selected. (7-18-14) Mayor will be sending a letter to CalTrans to request expediting the paving schedule for I-280 within Los Altos Hills. (9-19-14) Letter was sent to Caltrans. (10-17-14) Caltrans staff indicated that per the program schedule, the soonest the paving work would occur is in 2018/2019 and the latest it would occur is in 2019/2020. Staff still trying to contact the District Director. (11-21-14) Senator Jerry Hill's office is getting involved. (1-9-15) Caltrans district director to meet with Town Mayor and councilmember to discuss project. Assemblyman Rich Gordon's office is involved. (1-16-15) On-line petition being developed. (1-28-15) Caltrans working on project initiation document (PID) for pavement improvement and expects to submit in June as a candidate for funding in the 2016 SHOPP. (4-17-15) Caltrans has some questions regarding the noise measurements provided to them. Staff forwarded responses to Caltrans. (5-29-15) Supervisor Joe Simitian sent letter to Caltrans requesting that they program the I-280 repaving project in the next programming cycle. (7-31-15) Caltrans completed and approved a Project Initiation Document to resurface I-280 from Foothill Boulevard to 0.5 mile north of Sand Hill Road. Project to be submitted for the 2016 SHOPP program to compete for funds. (8-14-15) Per discussion with Caltrans staff, project is approved under the 2016 SHOPP program. Construction should occur around 2018. (11-20-15) Per Caltrans project development for this project is pending CTC approval of the SHOPP candidates in April 2016. If approved, target construction is Summer of 2019. (4-14-16) The California Transportation Commission approved the project. Estimated cost is \$59.5 million.</p>

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
21	El Monte Segment 4	El Monte will remain on the list for future BEP funds. (9-14-12) Based on the revised OBAG grant program the scope of work will need to be increased to qualify for the discretionary program. (2-21-13) Staff submitted a new application for the BEP list as all project will be re-evaluated. (4-3-13) Project was approved to be on the new BEP list. (9-11-15) Project is on the preliminary list for Envision Silicon Valley. (9-25-15) Project was missed on the draft Envision Silicon Valley (ESV) project list. Staff confirmed that it is now on the revised list from VTA.
22	Barron Creek Drainage Channel Maintenance (26170 W. Fremont Road)	(12-18-15) Staff provided comments on the cost sharing agreement, hydraulic analysis, draft schedule, and preliminary plans to the applicants consultants. (1-16-15) Applicant's consultant submitted an addendum to the environmental document previously approved. Staff reviewing. (1-22-16) Comments on the addendum document to be provided to consultant by end of January. (1-28-16) Comments provided to applicants consultant. Applicant provided comments on cost sharing agreement, staff and attorney reviewing. (2-5-16) Staff getting clarification from applicant regarding the various versions of the agreement sent to the Town. (2-12-16) Applicant's attorney did not accept many comments provided by Town. Staff to meet with applicant representative to discuss. (2-19-15) Staff met with applicant's representative to discuss attorney comments. Applicant's representative agreed that many of the Town's request were reasonable. Town working on another revised cost sharing agreement for applicant's representative. (2-25-16) Revised cost sharing agreement sent to applicant's representative for review. Amendment to environmental document scheduled for the April Planning Commission meeting. (3-3-16) Applicant's representative reviewing the cost sharing agreement. (3-11-16) Applicant's consultant working with RWQCB to clarify project scope and purpose. (3-18-16) RWQCB has indicated that they will likely approve the project. Still waiting to hear from California Department of Fish and Wildlife. (3-25-16) Staff working with applicant's representative to finalize cost sharing agreement. (4-8-16) Planning Commission approved the amendment to the environmental document. (4-22-16) Proposed final cost sharing language sent to applicant for review. Applicant consultants working on revised plans to address staff preliminary comments. (4-29-16) Applicant to get back to the Town on status of cost sharing agreement language. (5-6-16) Approval of the amendment to environmental document scheduled for the May City Council meeting. (5-13-16) Applicant submitted revised drawings for review. (5-20-16) Amendment to the environmental document was approved by Council at the May 19th council meeting. (5-27-16) Staff reviewing the drawings. Applicant reviewing the cost sharing agreement and getting proposals for the work. (6-3-16) Consultant working on exhibits for the agreement. (6-10-16) Staff completing review of plans and will be forwarding comments week of 6-13. (6-16-16) Review comments sent to applicant. Cost sharing agreement to be presented to Council at their July meeting for approval.

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
23	VTA TAC Meetings	(1-15-16) Staff attended the 1-14-16 TAC meeting and the Envision SV Ad-Hoc committee meeting. A new chair and vice chair was selected. Committee took action to approve allocation of \$250,000 to help fund the interim bicycle improvements on Page Mill/I-280 interchange. Ad-Hoc committee working on selection criteria for projects listed for Envision SV. (2-5-16) Staff attended the VTA Board meeting and the Board approved the \$250,000 to the County to help fund the interim bicycle improvements. (3-11-16) Staff attended the 3-10-16 TAC meeting. Committee received update on Envision Silicon Valley. VTA staff is developing categories for ESV to distribute an estimated \$6.5 Billion. (4-14-16) Staff attended the April TAC meeting. (4-14-16) TAC committee did not reach agreement on a formal recommendation of the Envision Silicon Valley policies to the Board. VTA staff will provide TAC comments to the Board at their April 22 workshop. (6-10-16) June TAC meeting was canceled. Next meeting is in July.
24	2016 Road Rehabilitation Project	(6-3-16) Staff preparing contract documents for the 2016 Road Rehabilitation Project. Project will be advertised on 6-8-16. (6-10-16) Project has been advertised. Bid opening scheduled for 6-28-16. List of streets is attached.

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
25	Gardner Bullis Crosswalk study	<p>(3-20-15) Staff reviewing options to slow students on bicycles down prior to entering the crosswalk. (3-27-15) Signs are operational after replacement of controller. (4-10-15) Staff working on sketch for reconfiguration of the pathway to slow bikes down prior to entering the crosswalk. Staff ordered "Walk Your Bike" signs for the crosswalk. (4-24-15) "Walk Your Bike" signs have arrived, staff to schedule installation. (5-1-15) "Walk Your Bike" signs have been installed. (5-8-15) Staff sent recommendation for a revised school sidewalk layout to school district for consideration. (5-15-15) Staff working on crosswalk sign adjustment for increased visibility. (5-22-15) Staff coordinating further sign adjustment with contractor. (9-4-15) Staff checked operation of signs on 9/1 and 9/2, all working properly. (9-11-15) Over the last five years the Town has implemented approximately \$1.28 million worth of improvements to facilitate safer pedestrian and bicycle access to the school. List of improvements attached. (9-25-15) Staff working on agreement for Traffic consultant to review and study the area of the crosswalk. (10-2-15) Consultant working on study. (10-16-15) Item discussed at 10-14-15 City Council meeting. Draft consultant report scheduled to be submitted by end of October. (10-30-15) Staff reviewing draft report from consultant. (11-5-15) Traffic consultant's technical memo to be presented to Council at the November meeting. (11-20-15) At the November Council meeting, Council directed staff to provide notices for the removal of the crosswalk. Staff working on posting and sending notices out on November 23, 2015. (11-25-15) Crosswalk removal notices have been posted and sent. Public hearing scheduled for December 16, 2015. (12-18-15) At the December council meeting an Ad-Hoc committee was formed to study the crosswalk with the school district. (1-8-16) First Ad-Hoc committee meeting scheduled for January. Staff the Town consulting traffic engineer will be attending. (1-16-15) Update on the Ad-Hoc committee meeting will be provided at the January council meeting. (1-22-16) Staff marked the layout for additional curbing to prevent U-turns at Fremont Pines Lane. Neighbors to provide input. (1-28-16) Staff scheduled to install test curb on Fremont Pines Lane during the week of February 8, 2016. (2-12-16) Median curb was installed on Fremont Pines Lane to prevent unsafe U-turns. Staff working on agreement to purchase raised crosswalk to be installed on Fremont Road. (2-19-16) Council directed staff not to proceed with the raised crosswalk at this time. Town will check with the school district on the status of getting a crossing guard. (2-25-16) Staff collecting data to establish baseline vehicle count and speed information. (3-3-16) Next ad Hoc committee meeting scheduled for 3-11-16. (3-11-16) Committee voted to recommend installation of temporary raised crosswalk. (3-18-16) Staff washed and cleaned the yellow crosswalks to make them more visible. (3-25-16) Council directed staff not install any improvements at this time. Council will revisit the issue in June to get input from the parents and school district regarding the crosswalk with the presence of a crossing guard. (6-23-16) Council requested staff to obtain estimate to widen the path on the south side of Fremont Road from Campo Vista to the school. Item will be discussed at the July council meeting.</p>

Last Updated on 6/23/2016

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
26	Review of non-residential sewer units	<p>(6-19-15) Sewer consultant to visit Town properties week of 6-22-15. Consultant will visit and meet with all non-residential users to inspect facility and discuss usage. (7-10-15) Consultant coordinating with non-residential facilities to set up appointments to visit and inspect. (7-23-15) Site visits to non-residential facilities in progress. (10-2-15) Most of the sites have been visited. Consultant hope to complete site visits by the end of October. (10-30-15) All site visits have been completed. Consultant working on analysis. (11-13-15) Staff and consultant to discuss draft results in early December. (12-11-15) Draft results submitted to staff. Staff to review and schedule discussion with consultant. (12-18-15) Staff to discuss draft results with consultant in January 2016. (1-8-16) Consultant preparing data sheets with preliminary findings to send to non-residential users for their review and comment. (1-15-16) Staff working with consultant on documents to be sent to each non-residential user. (1-28-16) Draft site specific data sheets with preliminary findings have been sent to each non-residential user for review and comment. (2-5-16) Staff and consultant has been contacted by two non-residential users to discuss preliminary findings. Comments from non-residential users are due February 22, 2016. (3-11-16) Staff received draft report from consultant. Staff reviewing. (4-8-16) Staff working with attorney's office to verify information that may need to be removed for privacy concerns. (5-6-16) Staff to present findings and recommendation to FIC. (5-13-16) Consultant findings and recommendations to be presented to FIC at their July 11, 2016 meeting. (5-20-16) FIC meeting rescheduled for July 6th.</p>
27		



Santa Clara County Office of the Sheriff
Weekly Activity Summary
6/13/2016 – 6/19/2016
LOS ALTOS HILLS



PATROL ACTIVITY SUMMARY			
DATE	BEAT	ACTIVITY	COMMENTS
6/17	L3	Injury Collision	Occurred at 4:24 PM at El Monte Road and Stonebrook Drive.

DATE/TIME	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
ASSAULT/BATTERY					
6/15/2016 14:01	L3	16-167-0243	240/242	SADDLE MOUNTAIN DR @ SADDLE CT	INVESTIGATED
DISTURBANCES					
6/18/2016 23:10	L2	16-170-0454	415P	MIRALOMA WY @ SUMMERHILL AV	INVESTIGATED
BURGLARIES					
6/15/2016 12:17	L2	16-167-0175	459	DAWNRIDGE DR @ MAGDALENA RD	INVESTIGATED
PHONE THE OFFICE					
6/15/2016 19:11	L1	16-167-0366	1021	8111	COMPLETE
6/16/2016 13:32	L1	16-168-0210	1021	7111	COMPLETE
6/16/2016 17:24	L1	16-168-0309	1021	8111	COMPLETE

6/17/2016 23:16	L1	16-169-0497	1021	61L1	COMPLETE
ALARM CALLS					
6/13/2016 10:12	L1	16-165-0127	1033	NEW BRIDGE DR @ LA PALOMA RD	FALSE ALARM
6/13/2016 17:18	L3	16-165-0296	1033A	SADDLE MOUNTAIN DR @ SADDLE CT	FALSE ALARM
6/14/2016 7:13	L3	16-166-0056	1033A	ROBLE ALTO CT @ ROBLE ALTO	FALSE ALARM
6/14/2016 12:24	L2	16-166-0197	1033A	HILLTOP DR @ BARLEY HILL RD	FALSE ALARM
6/14/2016 14:44	L1	16-166-0263	1033A	ESPERANZA DR @ CONCEPCION RD	FALSE ALARM
6/14/2016 14:59	L1	16-166-0274	1033A	LA PALOMA RD @ WESTWIND WY	FALSE ALARM
6/14/2016 16:01	L1	16-166-0310	1033A	LA PALOMA RD @ WESTWIND WY	FALSE ALARM
6/14/2016 16:46	L1	16-166-0335	1033A	LA PALOMA RD @ MAURER LN	FALSE ALARM
6/15/2016 10:49	L2	16-167-0124	1033A	HILLTOP DR @ COLINA DR	FALSE ALARM
6/15/2016 15:57	L3	16-167-0294	1033A	GERTH LN @ OLD PAGE MILL RD	FALSE ALARM
6/15/2016 19:25	L5	16-167-0371	1033A	JABIL LN @ MAGDALENA RD	FALSE ALARM
6/16/2016 10:26	L3	16-168-0130	1033A	MATADERO CREEK LN @ MATADERO CREEK CT	FALSE ALARM
6/16/2016 15:23	L3	16-168-0260	1033A	VINEDO LN @ RIDGEWOOD LN	FALSE ALARM
6/16/2016 15:52	L1	16-168-0273	1033A	LA CRESTA DR @ VISCAINO RD	FALSE ALARM
6/17/2016 10:57	L5	16-169-0148	1033A	OLIVE TREE LN @ OLIVE TREE CT	FALSE ALARM
6/17/2016 21:51	L4	16-169-0460	1033A	OLD SNAKEY RD @ MOODY RD	FALSE ALARM
6/18/2016 2:27	L3	16-170-0032	1033A	LUPINE RD @ PAGE MILL RD	FALSE ALARM
6/18/2016 21:50	L1	16-170-0403	1033A	ORTEGA DR @ ST FRANCIS DR	FALSE ALARM
6/19/2016 7:28	L1	16-171-0091	1033A	MIRANDA RD @ LA LANNE CT	FALSE ALARM
6/19/2016 15:57	L1	16-171-0249	1033A	SALTAMONTES WY @ ESTACADA DR	FALSE ALARM
6/19/2016 18:35	L1	16-171-0309	1033A	MIRANDA RD @ LA LANNE CT	FALSE ALARM
6/19/2016 21:55	L3	16-171-0388	1033A	LUPINE RD @ PAGE MILL RD	FALSE ALARM
FIREARMS DISCHARGED					
6/19/2016 2:25	L3	16-171-0043	1057	STIRRUP WY @ SADDLE MOUNTAIN DR	INVESTIGATED

**ANIMAL
COMPLAINTS**

6/14/2016 7:56	L3	16-166-0070	1091	SADDLE CT @ SADDLE MOUNTAIN DR	INVESTIGATED
6/14/2016 9:20	L3	16-166-0098	1091C	PAGE MILL RD @ PASEO DEL ROBLE	INVESTIGATED
6/18/2016 4:41	L4	16-170-0054	1091C	ALTAMONT RD @ CORBETTA LN	INVESTIGATED
6/13/2016 22:17	L3	16-165-0400	1091B	LUPINE RD @ PAGE MILL RD	INVESTIGATED
6/19/2016 22:27	L2	16-171-0406	1091B	HILLTOP DR @ BARLEY HILL RD	INVESTIGATED

PEDESTRIAN STOP

6/13/2016 11:02	L3	16-165-0149	1095	STIRRUP WY @ ARASTRADERO RD	CITATION ISSUED
-----------------	----	-------------	------	-----------------------------	-----------------

**ABANDONED
VEHICLES**

6/18/2016 11:41	L3	16-170-0156	1124	CHRISTOPHERS LN @ PAGE MILL RD	VEHICLE MOVED
6/16/2016 14:57	L1	16-168-0255	22651D	DARLING LN @ BURKE RD	VEHICLE TOWED

TRAFFIC HAZARD

6/13/2016 15:28	L2	16-165-0251	1125	COLINA DR @ HILLTOP DR	INVESTIGATED
6/18/2016 20:08	L1	16-170-0352	1125	I-280 @ EL MONTE RD	TRANSFER TO CHP
6/19/2016 2:22	L2	16-171-0041	1125	I-280 @ MAGDALENA RD	TRANSFER TO CHP

**SUSPICIOUS
VEHICLES**

6/17/2016 11:14	L5	16-169-0161	1154	RAVENSBURY AV @ HILLPARK LN	INVESTIGATED
6/17/2016 11:27	L5	16-169-0170	1154	MAGDALENA RD @ STONEBROOK DR	INVESTIGATED
6/17/2016 19:51	L2	16-169-0398	1154	MAGDALENA RD @ I-280	INVESTIGATED
6/18/2016 2:08	L3	16-170-0028	1154	PAGE MILL RD @ ARASTRADERO RD	CITATION ISSUED
6/19/2016 17:27	L1	16-171-0279	1154	WILDCREST DR @ ROBLEDA RD	INVESTIGATED

TRAFFIC COLLISIONS

6/17/2016 16:24	L3	16-169-0292	1181	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
-----------------	----	-------------	------	-----------------------------	--------------

6/17/2016 17:30	L5	16-169-0330	1182	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
VEHICLE STOPS					
6/13/2016 0:56	L3	16-165-0007	1195	I-280 @ PAGE MILL RD	CITATION ISSUED
6/13/2016 1:42	L2	16-165-0014	1195	I-280 @ MAGDALENA RD	WARNING ISSUED
6/13/2016 10:45	L3	16-165-0140	1195	ARASTRADERO RD @ STIRRUP WY	CITATION ISSUED
6/15/2016 16:49	L2	16-167-0311	1195	I-280 @ MAGDALENA RD	CITATION ISSUED
6/16/2016 8:53	L2	16-168-0085	1195	I-280 @ MAGDALENA RD	CITATION ISSUED
6/17/2016 11:18	L5	16-169-0162	1195	MAGDALENA RD @ DAWSON DR	WARNING ISSUED
6/18/2016 21:40	L1	16-170-0399	1195	ARASTRADERO RD @ PURISSIMA RD	WARNING ISSUED
9-1-1					
ABANDONED CALLS					
6/18/2016 15:46	L4	16-170-0257	911ABN	ALTAMONT RD @ CORBETTA LN	INVESTIGATED
6/13/2016 19:44	L3	16-165-0340	911CEL	ELENA RD @ GREEN HILLS CT	INVESTIGATED
6/17/2016 9:40	L3	16-169-0110	911CEL	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
6/17/2016 11:02	L3	16-169-0151	911CEL	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
6/17/2016 11:03	L3	16-169-0152	911CEL	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
6/17/2016 11:04	L3	16-169-0154	911CEL	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
6/17/2016 11:56	L3	16-169-0187	911CEL	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
6/19/2016 18:26	L1	16-171-0304	911CEL	LA CRESTA DR @ VISCAINO RD	INVESTIGATED
PUBLIC SAFETY ASSISTANCE					
6/17/2016 11:38	L3	16-169-0174	AID	I-280 @ PAGE MILL RD	AID TO CHP
6/19/2016 11:38	L5	16-171-0160	AID	CRESTRIDGE DR @ RAVENSBURY AV	AID TO ANIMAL CONTROL
INFORMATION ONLY					
6/16/2016 9:18	L3	16-168-0101	INFO	BALERI RANCH RD @ PAGE MILL RD	INFORMATION GIVEN
6/17/2016 9:48	L4	16-169-0114	INFO	LA LOMA DR @ LA LOMA CT	INFORMATION GIVEN

6/17/2016 11:10	L3	16-169-0157	INFO	I-280 @ PAGE MILL RD	INFORMATION GIVEN
6/17/2016 14:19	L1	16-169-0241	INFO	I-280 @ EL MONTE RD	INFORMATION GIVEN
6/18/2016 11:53	L2	16-170-0161	INFO	I-280 @ MAGDALENA RD	INFORMATION GIVEN
6/18/2016 21:51	L4	16-170-0404	INFO	ALTAMONT RD @ CORBETTA LN	INFORMATION GIVEN
6/18/2016 22:06	L1	16-170-0415	INFO	WILDCREST DR @ WILDFLOWER LN	INFORMATION GIVEN
6/19/2016 9:26	L3	16-171-0112	INFO	PAGE MILL RD @ MOON LN	INFORMATION GIVEN

LOJACK HIT

6/14/2016 5:48	L5	16-166-0048	LOJACK	MAGDALENA RD @ LONE OAK LN	INVESTIGATED
----------------	----	-------------	--------	----------------------------	--------------

PATROL CHECKS

6/17/2016 1:48	L3	16-169-0032	PATCHK	PAGE MILL RD @ ARASTRADERO RD	COMPLETE
6/13/2016 3:45	L1	16-165-0033	PATCK	CAMPO VISTA LN @ W FREMONT RD	COMPLETE
6/14/2016 0:28	L1	16-166-0010	PATCK	CAMPO VISTA LN @ W FREMONT RD	COMPLETE
6/15/2016 17:42	L1	16-167-0329	PATCK	CAMPO VISTA LN @ W FREMONT RD	COMPLETE
6/19/2016 1:42	L1	16-171-0030	PATCK	CAMPO VISTA LN @ W FREMONT RD	COMPLETE

**SUSPICIOUS
CIRCUMSTANCES**

6/15/2016 23:31	L4	16-167-0453	SUSCIR	MOODY RD @ RHUS RIDGE RD	INVESTIGATED
6/16/2016 14:39	L1	16-168-0246	SUSCIR	DONELSON PL @ CATHARINE CT	INVESTIGATED
6/18/2016 4:17	L6	16-170-0051	SUSCIR	W LOYOLA DR @ EASTBROOK AV	INVESTIGATED
6/19/2016 15:32	L4	16-171-0241	SUSCIR	MOODY CT @ MOODY RD	INVESTIGATED